

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – Package No.33 - Administrative approval for an amount of Rs.15.147 Crores after applying tender discount of (-) 16.0499% for the work finalizing the additional cost in respect of Mechanical Components due to increase in length of Sangam Barrage across Pennar River, and increase in quantities in Package No.33 – Orders – Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.RT.No. 221

Dated: 15-05-2020

Read the following:-

1. From the Chief Engineer, NTRTGP, Tirupati Letter No.CE/NTR-TGP/TPT/Sangam Barrage /Additional cost /42 camp, dated:20.01.2020.
2. Govt., Memo.No.ICD01-MJIR/156/2019-Projects-II-1, dated:20.03.2020
3. From the Chief Engineer, NTRTGP, letter.No.CE/NTR-TGP/TPT/51 D&L, dated:27.04.2020.

ORDER:

In the reference 1st and 3rd read above, the Chief Engineer, NTRTGP, Tirupati while explaining the circumstances and submitting the Minutes of the Joint Committee of SLSC & IBM held on 18.12.2019 on the subject work, regarding finalizing the additional cost in respect of Mechanical Components due to increase in length of Sangam Barrage across Pennar River and increase in quantities in Package No.33 has stated that, the Joint Committee IBM Committee in its meeting finalized the additional financial implication due to increase in quantities in respect of Mechanical works of barrage as Rs.15.147 Crores after applying tender discount of (-) 16.0499%.

2) The Committee in its meeting examined the proposal in detail and recommend as follows...

1. To accord approval for financial implications due to increase in quantities in respect of Mechanical works of barrage for Rs.15.147 Crores after applying tender discount of (-) 16.0499%.
2. The deviation in respect of dewatering and balance structures like head regulators, DLBs and permanent Electrification and Beautification will be examined separately after approval of designs and on receipt of detailed proposals. The Chief Engineer may be directed to expedite the same and approach the joint Committees for further examination and recommendations to Government.
3. The Chief Engineer is advised to finalize all the designs of balance structures expeditiously and obtain the recommendations of the joint Committee for approval of the revised estimate by Government.

3) The Chief Engineer, NTRTGP, Tirupati has requested the Government for necessary orders for finalizing the additional cost in respect of Mechanical Components due to increase in length of Sangam Barrage across Pennar and increase in quantities in Package No.33, as recommended by the Joint Committee of SLSC & IBM on the subject work.

4) Government after careful examination, hereby accord administrative approval for an amount of Rs.15.147 Crores, (Rupees fifteen crores, fourteen lakhs and seventy thousands only), after applying tender discount of (-) 16.0499% for the work **finalizing the additional cost in respect of Mechanical Components due to increase in length of Sangam Barrage across Pennar River, and increase in quantities in Package No.33**, as recommended by the Joint Committee of SLSC & IBM, which is held on 18.12.2019 on the subject work, subject to the following conditions...

- a. Completion of work by 30.09.2020 without any rescheduling/E.O.T.
- b. Ensuring that there are no further commitments.

5) The Chief Engineer, NTRTGP, Tirupati shall take necessary action accordingly.

6) This order issues with the concurrence of Finance Department, vide their U.O.No.FIN01-FMU0MRAS(WR2)/46/2020-FMU-WR-II **Computer No:** 1116681, dated:08.05.2020.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**ADITYA NATH DAS
SPECIAL CHIEF SECRETARY TO GOVT**

To

The Chief Engineer, NTRTGP, Tirupati.

Copy to:

The P.S to Hon'ble Minister for Water Resources.

The P.S to Special Chief Secretary to Government (WRD).

The Finance (FMU-WR.II) Dept.,

The Accountant General, A.P., Vijayawada.

The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.

Sf/Sc.

// FORWARDED :: BY ORDER //

SECTION OFFICER